3 Week Schedule

Job Name: Gnoss Field Airport Runway Reconstruction **Job No:** 8196

Completed By: Sean Durenberger **Completed On:** September 26, 2017

Description of Task	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14
	S	M	T	W	Th	F	S	S	M	T	W	Th	F	S	S	M	T	W	Th	F	S
Pothole		X																			
Install Erosion Control (Silt Fence & ESA Fence)		X																			
Mobilze Equipment/Setup Site		X	X																		
Grind Runway				X	X	X			X	X											
Screen ASB Material				X	X	X	X		X	X	X	X	X								
Place Geogrid					X	X															
Place ASB Material						X			X	X	X	X	X								
Import and Place Class II AB on Finished ASB																X	X	X	X	X	
Q/C																					
Dutra AC Mix Design						X															
RGH ASB Sampling (Daily)				X	X	X	X		X	X	X	X	X								